

St. Boniface Hospital New ED Project Construction Newsletter

AUGUST 1, 2022

This monthly newsletter provides insight into construction activities and updates on the progress of the New Emergency Department project.

This Month at a Glance

During July, the new stormwater retention tank was installed in the South Parking Lot, Piling has been completed in the open areas of excavation. The new tunnel access from the South Parking Lot to the South Entry was poured and concrete foundation walls started.

Upcoming Work

- Construction of Concrete foundation walls
- South Parking Lot retaining walls
- Pile caps to continue
- Final grading in areas of the South Parking lot will be completed.
- Land drainage and waste-water utilities aim to be completed.

Fun Facts

Directional drilling was completed during the month of July 2022. This included the installation of four conduit lines from Tache Avenue under the hospital and to the Riverbank where a new Generator will be installed. The process of coring through the earth is completed by two operators who can locate and guide the coring bit beneath the hospital. They can detect the exact location of the coring bit and are able to avoid obstructions along its path guiding the bit to its final location. Conduit is then pulled back through the cored path.

Progress Photos

