

# St. Boniface Hospital New ED Project

## Construction Newsletter

OCTOBER 1, 2022

ISSUE 06

This monthly newsletter provides insight into construction activities and updates on the progress of the New Emergency Department project.

### This month at a glance

During September, work in the south parking lot continued to advance. The underground site services were completed, and concrete retaining walls and foundation walls continued. Final grading of the New South Entry ramp began. Concrete columns were completed in the open excavation along Tache Avenue and 45% of the foundation wall along Tache Avenue was completed.

### Upcoming Work

- Final grading to continue in the South Parking Lot
- Concrete placement to begin on lower-level slabs
- Mechanical and Electrical under slab work will continue.
- Continuation of foundation walls

### Fun Facts

Over the course of 2.5 weeks in September, 330 trucks travelled through the construction site to remove and deliver material for the South Parking Lot and New South Entry. At the peak, 45 trucks attended site in one day.

### Progress Photos

