

# St. Boniface Hospital New ED Project

## November 2022 Construction Newsletter

ISSUE 07

This monthly newsletter provides insight into construction activities and updates on the progress of the New Emergency Department project.

### This month at a glance

During the month of October, the south entry and parking area started to see final work put in place. The new Southwest Parking lot was paved along with the west side of the new ramp. The south foundation walls were completed along with columns and water proofing. The first ground floor concrete slab was also placed in the north foundation.

### Upcoming Work

- Final asphalt and concrete roads to be placed
- South Entry ground floor slab placement
- North foundation concrete slabs to continue
- Remaining south parking lot concrete ramps and sidewalks to be placed

### Fun Facts

Typically, exterior siteworks and hard landscaping is one of the last activities completed on a project. However, due to the complicated phasing requirements of this project, these activities were progressed early to allow for better accessibility to the hospital as the Emergency Department project continues. Contractors are working additional hours to ensure asphalt and concrete is placed before freezing temperatures.

### Progress Photos

