

This monthly newsletter provides insight into construction activities and updates on the progress of the New Emergency Department project.

Month at a glance

Over the month of November brick installation along the Tache elevation was substantially completed. Cladding along the third level of Y Block began and preparation for tyndall stone installation along Tache started. Interior framing and drywall continued throughout the new mental health area. Preparation for ceiling grid installation and floor installation began.

Upcoming Work

- Rough-in of mental health area
- Diagnostic imaging equipment coordination
- Painting in High acuity area.
- Ceiling grid installation

Fun Facts – Behind the Wall Edition 1

A significant amount of planning and coordination is required for the installation of headwalls. Prior to receiving the headwalls, all mechanical and electrical piping and conduit was pre-bent and installed based on design coordination. These services then marry up perfectly to receive the headwall unit when it arrives. Services within the headwall are then pulled, terminated and tested.

Headwall

