

St. Boniface Hospital New ED Project Construction Newsletter

FEBRUARY 2023

ISSUE 10

This monthly newsletter provides insight into construction activities and updates on the progress of the New Emergency Department project.

This month at a glance

During the month of January, an important milestone was reached in opening the temporary access corridor to the Emergency Department. This allowed for the remainder of the project site to be taken over and foundations continue. Excavation was started in front of the old Emergency Entrance and the remaining 80 piles installed. Pile caps and foundation walls continued in this area. Structural steel installation began at the north end of the new Emergency Department.

Upcoming Work

- Main floor concrete slab placement to continue
- Patient corridor and lower level south tunnel entry to be completed
- Trauma Elevator core to be placed
- Structural steel installation to continue

Fun Facts

Structural steel installation for the New Emergency Department, requires a 220 Ton crane setup on Tache Avenue. To mobilize this crane, a police escort was needed, and it required three semi-trucks to transport. The furthest pick that will be made on site is 200 feet away from the base of the crane.

Progress Photo

